Medics Laboratories (Pvt.) Ltd.
DP-32, Sector 12C
North Karachi Industrial Area
Karachi-75850, Pakistan
Tel: +92 21 3696 3083-4, 3695 2528 & 2531
Fax: +92 21 3695 0946
Email: info@medicslab.com
Website: www.medicslab.com

Factory Acceptance Test (FAT) Report

Machine: Sachet Packing Machine (GPM Model)

Sachet Size: 110 mm x 35 mm

Fill Weight: 10ml

Location: SAMA Engineering

Date of Test: 9th-Jan-2026

1. Objective

The purpose of this Factory Acceptance Test (FAT) is to verify that the sachet packing machine meets the specified design, operational, and performance requirements prior to dispatch/installation.

2. Machine Specifications

- Machine Model: Fully Automatic GPM Model
- Sachet Dimensions: 110 mm (W) x 35 mm (L)
- Target Fill Weight: 10ml ± [0.2 ml]
- Operating Condition: Continuous mode
- Utilities: Power supply 3Ø 380V
- Output: 50 sachets/minute

3. Test Procedure

- Machine was operated under normal running conditions.
- Sachets were produced with the specified size and fill weight.
- Sachets were checked for:
- - Dimensional accuracy
- - Seal integrity
- - Correct fill weight
- - Consistent performance

4. Test Results

- Sachet size: 110 mm x 35 mm (Compliant)
- Fill weight: 10ml (Compliant within tolerance)
- Seal quality: Pass
- Operational performance: Smooth & stable
- Safety features: Verified functional

Medics Laboratories (Pvt.) Ltd.
DP-32, Sector 12C
North Karachi Industrial Area
Karachi-75850, Pakistan
Tel: +92 21 3696 3083-4, 3695 2528 & 2531
Fax: +92 21 3695 0946
Email: info@medicslab.com
Website: www.medicslab.com

Conclusion: The sachet packing machine has successfully passed the Factory Acceptance Test and is hereby accepted.

5. Signatories

Name	Designation	Department	Signature	Date
Taha khan	Head of Engineering	Engineering		14/Jan/2025
Arif Kafry	Head of Quality	Quality		14/1/2026
Sabiha Khan	Head of Production	Production		14/01/2026

☑ Final Acceptance:

We, the undersigned, confirm that the sachet packing machine (GPM Model) has met all acceptance criteria during FAT and is approved for delivery/installation.

Outcome obtain from FAT, will be further re verified during SAT. & if need vendor will adjust it accordingly.

(Production)
14/1/26